

.

From: Sally Ives <sives@bio.umass.edu>
Sent: Wednesday, July 02, 2008 4:02 PM
To: howe@geo.umass.edu; mwells@microbio.umass.edu; bbharris@microbio.umass.edu; nzinan@nursing.umass.edu; splouff@resgs.umass.edu; lynw@resgs.umass.edu; abardwel@resgs.umass.edu; mlw@geo.umass.edu; bio.all@bio.umass.edu
Cc: Merriman Henry; Dunn Mark T.; Nathhorst Richard P.
Subject: Updated Schedule on Facade Project

Folks,

This week the contractors with the facade project will be removing the exterior marble panels on the north side of Morrill 2 (just to the north of the main entrance).

Next Monday and Tuesday (7/7 and 7/8) they plan to remove the ones on the west side (facing pond) of Morrill 3.

Next Wednesday, Thursday and Friday (7/9, 7/10, 7/11) they will be removing the ones on the east side of Morrill 3 (over the loading dock area).

During the week of July 14-18, they will be removing the ones on the east side of Morrill 2 (over Geoscience entrance and Morrill 2 and 4 South loading docks).

On Monday, July 21 and Tuesday, July 22, they will be removing the ones on the south end of Morrill 3 (over the greenhouses).

The contractors plan to follow approximately 2-3 days behind marble panel removal with installing the new panels. However, there may be some slippage in this plan. Some of the supplies needed to install the new ones have not yet arrived.

Sally